



**KARROW AVENUE  
RECONSTRUCTION PROJECT**




# Karrow Avenue Roadway Reconstruction Project

**Welcome!**

**Public Meeting No. 3**

**April 17, 2024**





## KARROW AVENUE RECONSTRUCTION PROJECT



# Project Contacts

## City of Whitefish

- Craig Workman, PE, Public Works Director
- Karin Hilding, PE, Engineering & Sustainability Project Manager
- Tammy Omundson, Office Manager

## Robert Peccia & Associates (RPA) – Consulting Engineers

- Ryan Mitchell, PE, PLS, Senior Project Manager (406-212-3692)
- Austin Pauly, EI, Project Designer (320-766-4443)
- \*Chris Brazda, EI, Engineering Designer/Construction Technician (406-890-5435)

## Watson Excavating, Inc. – Contractor

- Kiley Watson – Project Manager (406-253-8872)
- \*Cody Watson – Onsite Superintendent (406-253-4758)

\*Primary onsite contacts.





**KARROW AVENUE  
RECONSTRUCTION PROJECT**




# Karrow Avenue Roadway Reconstruction Project

## Meeting Outline

- Project Schedule
- Traffic Control Requirements & Plan
- What to Expect During Construction





## KARROW AVENUE RECONSTRUCTION PROJECT



## ❑ Construction Schedule

- ❑ Start of Construction – May 20<sup>th</sup> (Tentative)
- ❑ Construction Duration – 150 Calendar (Estimated)
- ❑ Construction is planned to be substantially completed by the end of September
- ❑ Contractor may receive extra days for poor weather and/or change orders





Begin Demolition and Excavation.



Begin Roadway Reconstruction.



Asphalt Paving.



May

June

July

August

September

October

Begin Water, Sewer, and Storm Drainage.


Begin Sidewalks, Dry Utilities, and Fencing.


Substantial Completion. Begin Punchlist / Clean Up.

Finish Punchlist.



# Traffic Control Plan





## KARROW AVENUE RECONSTRUCTION PROJECT



# Tree Removal






## KARROW AVENUE RECONSTRUCTION PROJECT



# Asphalt Removal






## KARROW AVENUE RECONSTRUCTION PROJECT



# Dust





## KARROW AVENUE RECONSTRUCTION PROJECT



# Muddy and Soft Conditions





## KARROW AVENUE RECONSTRUCTION PROJECT



# Excavation






## KARROW AVENUE RECONSTRUCTION PROJECT



# Storm Main Installation





## KARROW AVENUE RECONSTRUCTION PROJECT



# Subgrade Ready for Fabric/Gravel





## KARROW AVENUE RECONSTRUCTION PROJECT



# Placing Fabric/Aggregate






## KARROW AVENUE RECONSTRUCTION PROJECT



# Sidewalk Gravel





## KARROW AVENUE RECONSTRUCTION PROJECT



# Compaction of Aggregate






## KARROW AVENUE RECONSTRUCTION PROJECT



# Pouring Curb & Gutter






## KARROW AVENUE RECONSTRUCTION PROJECT



# Setting Forms for Sidewalk






## KARROW AVENUE RECONSTRUCTION PROJECT



# Poured Sidewalk






## KARROW AVENUE RECONSTRUCTION PROJECT



# Aggregate Surface (prepaving)






## KARROW AVENUE RECONSTRUCTION PROJECT



# Paving





## KARROW AVENUE RECONSTRUCTION PROJECT



# Landscaping & Clean-up




# Punchlist/Clean-up Items



**KARROW AVENUE  
RECONSTRUCTION PROJECT**




# Punchlist/Clean-up Items



**KARROW AVENUE  
RECONSTRUCTION PROJECT**






**KARROW AVENUE  
RECONSTRUCTION PROJECT**



# One year later...





## KARROW AVENUE RECONSTRUCTION PROJECT



# Let Us Hear From You!

## Existing Issues/Concerns

- Tell us about any existing issues or concerns you may have.

## Email Distribution List

- Forward us your email address to receive project updates via email.

## Comments

- Please email us at ([apauly@rpa-hln.com](mailto:apauly@rpa-hln.com)) any comments you may have. Questionnaire can be found on the City of Whitefish “Current Projects” Public Works Department webpage.

