

**ROBERT PECCIA & ASSOCIATES**

**Somers Avenue Reconstruction Project**  
**Whitefish, MT**

**BIDDING SCHEDULE**

RPA Project No. 17103.000

Date: November 13, 2017 (by BMT)

Work Item/Task	Date	Duration (calendar days)	Notes
<b>CONSTRUCTION DOCUMENT DEVELOPMENT</b>			
Submit Preliminary Plans to City for Review	Friday, November 17, 2017	21	
Team Design Meeting to Review City Comments	Friday, December 8, 2017	21	
Submit Final Plans to MDEQ	Friday, December 29, 2017	21	Submit Final Plans. Include Contract Documents & Design Report (water)
Obtain MDEQ Approval	Tuesday, January 16, 2018		Water Only
In-House QA/QC Review and Approval	Tuesday, January 16, 2018		
Obtain Council Approval To Go To Bid	Monday, February 5, 2018	10	
Produce Final Plans for Bidding	Thursday, February 15, 2018	3	
<b>ADVERTISING AND BID OPENING</b>			
1st Advertisement	Sunday, February 18, 2018	7	Daily Interlake
2nd Advertisement	Sunday, February 25, 2018	3	Daily Interlake
Pre-Bid Meeting	Wednesday, February 28, 2018	7	
3rd Advertisement	Sunday, March 4, 2018	11	Daily Interlake
Bid Opening	Thursday, March 15, 2018		Must be 5 day after and no later than 12 days after last ad. Need 21 day advertising period. City can hold bids for 60 days.
<b>NOTICE OF AWARD AND CONTRACT EXECUTION</b>			
Council Award	Monday, April 9, 2018	1	
Issue Notice of Award	Tuesday, April 10, 2018	13	
Sign Construction Contract	Monday, April 23, 2018	7	
Pre-Construction Meeting	Monday, April 30, 2018		
<b>CONSTRUCTION</b>			
Start Construction (Soft Start)	Monday, May 21, 2018	90	90 Calendar Days
Proceed with Construction (Full Site)	Monday, June 11, 2018		Allow full site access after school is out for summer
End Construction	Sunday, August 19, 2018		Goal is to finish project prior to the start of school